



Test settings:

Station 2

Starting pressure :	0,20 bar	<input type="checkbox"/> Open hot
Rising gradient :	0,20 bar	<input type="checkbox"/> Open by-pass
Arrival pressure :	5,50 bar	<input checked="" type="checkbox"/> Open cold

Temperature Min	26,31 °C	Temperature Max	26,33 °C
-----------------	----------	-----------------	----------

Pressure (bar)	Flow rate (l/min)					
	1 ■ NORMALE	2 ■	3 ■	4 ■	5 ■	6 ■
1	0,50	12,61				
2	1,00	20,11				
3	1,50	25,73				
4	2,00	30,17				
5	2,50	34,03				
6	3,00	37,43				
7	3,50	40,16				
8	4,00	42,71				
9	4,50	45,34				
10	5,00	46,71				