



Test settings:

Station 1

Starting pressure :	0,20 bar	<input type="checkbox"/> Open hot
Rising gradient :	0,20 bar	<input type="checkbox"/> Open by-pass
Arrival pressure :	5,50 bar	<input checked="" type="checkbox"/> Open cold

Temperature Min	21,91 °C	Temperature Max	21,95 °C
-----------------	----------	-----------------	----------

Pressure (bar)	Flow rate (l/min)					
	1 ■ NORMALE	2 ■	3 ■	4 ■	5 ■	6 ■
1	0,50	18,84				
2	1,00	26,63				
3	1,50	32,82				
4	2,00	37,82				
5	2,50	41,87				
6	3,00	46,40				
7	3,50	46,71				
8	4,00	46,71				
9	4,50	46,71				
10	5,00	46,71				